Branches Netherlands Hulteweg 3b, NL - 7741 LE Coevorden

Tel:+31 (0)524-525977

## CASING / TUBING SUMMARY, REPORT NO: 1951054

Customer:	Pro-Quip	Date: 22.11.2019
Address:	Vestre Svanholmen 4 ; 4313 Sandnes (Norway)	Job Ref No: 1951054
P.O no:	Ref. E-Mail K.Ween 11/1/2019	Work Loc: Coevorden

Required for Rig:	x	Returned, Rig:	Offshore.
Well:	X	Well:	Onshore.

Inspection in Accordance, Specifications, SOP (Lt.Editions)

	Summary:	Description:
PREPARATION OF 4 1/2" TUBING		
Cleaning & redope of thread connections (incl. cleaning of thread protectors)	96 lgt.	R3
Visual thread inspection	96 lgt.	R3
Full length drift	96 lgt.	R3
Bundle out of one-way frames	96 lgt.	R3
	Visual thread inspection Full length drift	PREPARATION OF 4 1/2" TUBING   Cleaning & redope of thread connections ( incl. cleaning of thread protectors )   Visual thread inspection   Full length drift   96 lgt.

MATERIAL:	4 1/2" 15,1# TN110Cr13S TSH-513	DOPE:		
Grade:	TN110Cr13S	☑ no dope required		
Lbs/Ft:	15,1#	Batch No:		
Threads:	TSH 513	□ Oil ( anti corrid ).		
Range:	R3	□ Topco Green Seal2,		
		Therm Thread Compound		

INSPECTION RESULTS:						
Range II / III			Stock No:	Pup Joint/X.O		Stock No:
Full Joints:	95 lgt.	975,795 m	x	2 Feet	0 pce.	
Float Shoe Joint:	0 lgt.	0,000 m	_	4 Feet	0 pce.	
Float Collar Joint:	0 lgt.	0,000 m	_	6 Feet	0 pce.	
Float Collar/Shoe Assembly:	0 lgt.	0,000 m	_	8 Feet	0 pce.	
Thread Lock Joint:	0 lgt.	0,000 m	_	16 Feet	0 pce.	
	•		_	20 Feet	0 pce.	
Total Joints Rig Ready:	95 lgt.			Total Pup/Xo Rig Ready:	0 pce.	
Total Overall Meters:	975,795 Meters	GG frames:	0 pce.	Total Length:	0,000 Meters	
Total Effective Meters:	965,421 Meters					
Total Joints Returned:	0 lgt.	Return / Stock	0 lgt.	Total Pup Returned:	0 pce.	0,000 Meters
Total Meters:	0,000 m	Total Mtrs OK,	0,000 m	OK Return into Stock	0 pce.	0,000 Meters
Comments: From Stow / Loc:	Wighers Hal	Return to Stow /	Loc:	S-Yard		
Rejected During Inspection, (R II / III)	1 lgt.	Rejected Mtrs	10,187 m	Sum Rejected Box & Pin	1xBox	0xPin
Rejected During Inspection, (Pup / XO)	0 pce.	Rejected Mtrs	0,000 m	Sum Rejected Box & Pin	0xBox	0xPin

Note : SEE FOR MORE DETAILS ATTACHED SHEETS.

Supervisor: